

Twin Falls
2332 Eldridge Avenue
Twin Falls, ID 83301
Phone: 208.733.8200

Client:
High Output Construction, Inc.
534 E Street
Rupert, ID 83350

Project:
TF23166A
Albion Sidewalk Improvements & Whitman St
Reconstruction
Whitman St.
Albion, ID 83311

Table of Contents

Title	Description	Number
Uploaded	TF23166A SA1 TF230574 BCON 112923	
In-Place Density Tests	Test-0001-0024 Date-2023-11-28 Technician- CONRAD, BRANDON	SNG-000002

Distribution List

Name	Company
Harrell, Reid	
Vance, Charles	

Prepared by: KIMBERLY VOGAN
Office Administrator

Laboratory Report

Project: Albion Sidewalk Improvements & Whitman St Reconst.

Project Number: TF23166A

Client: High Output Construction, Inc.
283 S, ID-24
Rupert, Idaho 83350

Date: 11/29/2023

Tested By: B.Conrad

Sample Source: 6S Pit

Sample Number: TF23

Sample Description: 3/4" Aggregate Base Material

Sampled By: B.Conrad

Sample Location: On Site Stockpile

Date Sampled: 11/28/2023

Test No: 1

Date Received: 11/28/2023

Sieve Analysis

Standards: AASHTO T 11, T 27

<u>Sieve Size</u>	<u>Metric</u>	<u>Percent Passing</u>	<u>ISPWC Spec Limits</u>
1"	25 mm	100	100
3/4"	19 mm	98	90-100
1/2"	12.5 mm	80	
3/8"	9.5 mm	68	
No. 4	4.75 mm	45	40-65
No. 8	2.36 mm	34	30-50
No. 16	1.18 mm	26	
No. 30	0.6 mm	21	
No. 50	0.3 mm	16	
No. 100	0.15 mm	11	
No. 200	0.075 mm	8.1	3.0-9.0

Reviewed By: 

STRATA In-Place Density Tests

Report #: SNG-000002
 Test Method: ASTM D 6938

Client:
 High Output Construction, Inc.
 534 E Street
 Rupert, ID 83350

Project:
 TF23166A
 Albion Sidewalk Improvements & Whitman St
 Reconstruction
 Whitman St.
 Albion, ID 83311

Twin Falls
 2332 Eldridge Avenue
 Twin Falls, ID 83301
 Phone: 208.733.8200

Test Results														
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	In Place Wet Density (pcf)	Probe Depth (in)	Percent Compaction	Min/Max Comp. (%)	Remark
1		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.6	127.8	136.2	4	96	95 / 105	DP
2		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.4	127.3	135.4	4	95	95 / 105	DP
3		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.8	128.2	138.2	4	96	95 / 105	DP
4		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.5	127.4	137.0	4	96	95 / 105	DP
5		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.3	129.9	138.1	4	97	95 / 105	DP
6		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.8	128.3	137.0	4	96	95 / 105	DP
7		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.2	127.3	135.2	4	95	95 / 105	DP
8		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.0	128.1	135.8	4	96	95 / 105	DP

Test Information					
Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
1	Aggregate - Base Course: Vaughn Street sidewalk, 10' South of North end		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
2	Aggregate - Base Course: Vaughn Street sidewalk, 30' South of North end		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
3	Aggregate - Base Course: Vaughn Street sidewalk, 50' South of North end		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
4	Aggregate - Base Course: Vaughn Street sidewalk, 70' South of North end		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
5	Aggregate - Base Course: Vaughn Street sidewalk, 90' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
6	Aggregate - Base Course: Vaughn Street sidewalk, 110' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
7	Aggregate - Base Course: Vaughn Street sidewalk, 130' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
8	Aggregate - Base Course: Vaughn Street sidewalk, 150' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON

Remarks	Comments
DP: Density Pass	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

STRATA In-Place Density Tests

Report #: SNG-000002
 Test Method: ASTM D 6938

Client:
 High Output Construction, Inc.
 534 E Street
 Rupert, ID 83350

Project:
 TF23166A
 Albion Sidewalk Improvements & Whitman St
 Reconstruction
 Whitman St.
 Albion, ID 83311

Twin Falls
 2332 Eldridge Avenue
 Twin Falls, ID 83301
 Phone: 208.733.8200

Test Results														
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	In Place Wet Density (pcf)	Probe Depth (in)	Percent Compaction	Min/Max Comp. (%)	Remark
9		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.7	129.4	138.1	4	97	95 / 105	DP
10		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.0	129.8	138.9	4	97	95 / 105	DP
11		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.3	130.9	140.5	4	98	95 / 105	DP
12		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	5.0	127.0	133.4	4	95	95 / 105	DP
13		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.3	127.9	136.0	4	96	95 / 105	DP
14		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.8	129.1	137.9	4	97	95 / 105	DP
15		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	8.7	126.1	137.1	4	95	95 / 105	DP
16		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.6	127.3	135.7	4	95	95 / 105	DP

Test Information					
Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
9	Aggregate - Base Course: Vaughn Street sidewalk, 170' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
10	Aggregate - Base Course: Vaughn Street sidewalk, 190' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
11	Aggregate - Base Course: Vaughn Street sidewalk, 210' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
12	Aggregate - Base Course: Vaughn Street sidewalk, 230' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
13	Aggregate - Base Course: Vaughn Street sidewalk, 250' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
14	Aggregate - Base Course: Vaughn Street sidewalk, 270' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
15	Aggregate - Base Course: Vaughn Street sidewalk, 290' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
16	Aggregate - Base Course: Vaughn Street sidewalk, 310' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON

As mutual protection to our clients and STRATA, all reports are submitted as the confidential property of our clients and authorization for publication of statements, conclusions or extracts from or regarding our reports are reserved pending our written approval. This report shall not be reproduced, except in full without the prior written approval of STRATA. These results relate to only items STRATA has inspected or tested. Samples will be disposed of after testing is completed unless prior arrangements are agreed to in writing.

STRATA In-Place Density Tests

Report #: SNG-000002
Test Method: ASTM D 6938

Twin Falls
2332 Eldridge Avenue
Twin Falls, ID 83301
Phone: 208.733.8200

Client:
High Output Construction, Inc.
534 E Street
Rupert, ID 83350

Project:
TF23166A
Albion Sidewalk Improvements & Whitman St
Reconstruction
Whitman St.
Albion, ID 83311

Remarks	Comments
DP: Density Pass	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

STRATA In-Place Density Tests

Report #: SNG-000002
 Test Method: ASTM D 6938

Client:
 High Output Construction, Inc.
 534 E Street
 Rupert, ID 83350

Project:
 TF23166A
 Albion Sidewalk Improvements & Whitman St
 Reconstruction
 Whitman St.
 Albion, ID 83311

Twin Falls
 2332 Eldridge Avenue
 Twin Falls, ID 83301
 Phone: 208.733.8200

Test Results														
Test #	Retest Of	Test Date	Proctor ID	Method	Soil Classification	Optimum Moisture (%)	Maximum Dry Density (pcf)	In Place Moisture (%)	In Place Dry Density (pcf)	In Place Wet Density (pcf)	Probe Depth (in)	Percent Compaction	Min/Max Comp. (%)	Remark
17		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.8	126.8	136.7	4	95	95 / 105	DP
18		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	8.1	130.7	141.3	4	98	95 / 105	DP
19		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.7	129.1	139.0	4	97	95 / 105	DP
20		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	8.2	128.1	138.6	4	96	95 / 105	DP
21		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.2	126.7	135.8	4	95	95 / 105	DP
22		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.5	129.8	138.2	4	97	95 / 105	DP
23		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	6.8	126.4	135.0	4	95	95 / 105	DP
24		11/28/23	49426 133.3 @ 8.2%	D	GW	8.2	133.3	7.0	126.7	135.6	4	95	95 / 105	DP

Test Information					
Test #	Test Location	Elevation	Reference	Gauge Make / Model / SN / Calibrated	Field Technician
17	Aggregate - Base Course: Vaughn Street sidewalk, 330' South of North end at North Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
18	Aggregate - Base Course: W Market Street sidewalk, 10' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
19	Aggregate - Base Course: W Market Street sidewalk, 30' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
20	Aggregate - Base Course: W Market Street sidewalk, 50' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
21	Aggregate - Base Course: W Market Street sidewalk, 70' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
22	Aggregate - Base Course: W Market Street sidewalk, 90' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
23	Aggregate - Base Course: W Market Street sidewalk, 110' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON
24	Aggregate - Base Course: W Market Street sidewalk, 130' West of Vaugh Street		Finished Base	Troxler / 3430 / 37624 / 02/02/2023	CONRAD, BRANDON

Remarks	Comments
DP: Density Pass	Tests are "Direct Transmission" (Method A) unless probe depth is noted as "Backscatter". Gauge calibration data on file with the testing agency.

Reviewed by Charles Vance
 Business Manager